

## **Wellesley: Route 16 over Route 9 Look Ahead Schedule**

### **February, 2008:**

- SPS Complete demolition of bridge abutments (2/4 – 2/6) Nights
- SPS Pour Concrete in pier footing (week of 2/4 days)
- Verizon working on rebuilding manholes in Route 16 work zone (Days)

### **March, 2008:**

- SPS commence bridge concrete work (pier, abutments, etc.) (Days)
- SPS resume concrete and stone work on retaining wall (Days and Nights)

### **April, 2008**

- SPS continue bridge concrete work (pier, abutments, etc.) (Days)
- SPS erect remaining structural steel for bridge (2 Weekend Nights)

### **May, 2008**

- SPS complete bridge concrete work (Days)
- SPS continue concrete and stone work on retaining wall (Nights)

### **June, 2008**

- SPS continue concrete and stone work on retaining wall (Nights)

### **July, 2008**

- SPS commence road work Route 16 (Days/Nights)

### **August, 2008**

- SPS continue road work Route 16 (Days/Nights)
- SPS commence road work Route 9 (Nights)

### **September, 2008**

- SPS commence utility work Routes 16 and 9 (Days/Nights)

### **October, 2008**

- SPS complete utility work Routes 16 and 9 (Days/Nights)
- SPS complete curb, sidewalk, signal work (Days/Nights)

### **November 3, 2008 (+/-)**

- SPS open Route 16 and Route 9 to final traffic pattern

### **December 1, 2008 (+/-)**

- Final project completion

### **Notes:**

- 1. Schedule assumes there will be no modifications to project, including change in scope of work.**