

May 5, 2021

# 206 Winding River Rd Wellesley LHR Construction Management Plan and Project Summary and Milestones

Please refer to sheet Construction Management Plan L 0.01 and Erosion & Sediment Control Plan Sheet C2

#### PLAN NOTES

- 1. THE UNDERGROUND UTILITY LOCATIONS SHOWN HEREON ARE BASED ON INFORMATION PROVIDED BY THE TOWN AND FIELD SKETCHES AND SHALL BE CONSIDERED APPROXIMATE. FURTHERMORE, THE TOTAL EXTENT OF THE UNDERGROUND UTILITIES IS UNKNOWN.
- 2. FOR ADDITIONAL INFORMATION REGARDING THE PROPOSED HOUSE SHOWN HEREON REFER TO THE LATEST ARCHITECTURAL PLANS PREPARED BY CHRISTOPHER HALL ARCHITECTS, INC.
- 3. FOR ADDITIONAL INFORMATION REGARDING THE PROPOSED LANDSCAPE FEATURES AND GRADING SHOWN HEREON REFER TO THE LATEST LANDSCAPE DESIGN PLANS PREPARED BY GREGORY LOMBARDI DESIGN.
- 4. UNLESS OTHERWISE NOTED HEREON, ALL CONSTRUCTION METHODS AND INSPECTIONS SHALL COMPLY WITH THIS PLAN AND ANY APPROVAL CONDITIONS OF THE TOWN OF WELLESLEY AND ANY AND ALL OTHER STANDARDS OR REQUIREMENTS OF ANY AND AL PUBLIC OR PRIVATE UTILITY AGENCIES OR COMPANIES.
- 5. A MINIMUM OF TWO WEEKS PRIOR TO CONSTRUCTION, THE RECORD CONTRACTOR SHALL MEET WITH GREGORY LOMBARDI DESIGN, CHRISTOPHER HALL ARCHITECTS, INC. AND METROWEST TO REVIEW THE APPROVED DESIGN PLANS AND DISCUSS CONSTRUCTION STANDARDS, REOUIREMENTS, INSPECTIONS AND SCHEDULING.
- 6. ONE WEEK PRIOR TO INFRASTRUCTURE CONSTRUCTION THE BUILDING DEPARTMENT, WATER DEPARTMENT, AND DEPARTMENT OF PUBLIC WORKS SHALL BE NOTIFIED IN WRITING OF THE CONSTRUCTION COMMENCEMENT DATE AND SCHEDULE.
- 7. THE RECORD CONTRACTOR SHALL NOTIFY METROWEST A MINIMUM OF 72 HOURS BEFORE EACH CONSTRUCTION PHASE (I.E. FOUNDATION EXCAVATION, SEPTIC INSTALLATION, DRAINAGE INSTALLATION, ETC.)
- 8. THE RECORD CONTRACTOR SHALL CONTACT DIG-SAFE 72 HOURS PRIOR TO THE START OF ANY WORK ON THE PROJECT SITE.

CUSTOM HOME BUILDERS & REMODELERS

28 LEACH LANE SOUTH NATICK, MA 01760-6046

TEL: 508-650-9880

SODERHOLM BUILDERS.COM

CONSTRUCTION SUPERVISOR # 058535

HOME IMPROVEMENT CONTRACTOR # 172570




- 9. IF LEDGE IS ENCOUNTERED DURING THE PROPOSED SITEWORK, THE SITE CONTRACTOR CAN REMOVE THE LEDGE BY EITHER HAMMERING OR BLASTING. PRIOR TO THE USE OF ANY BLASTING MATERIALS, THE SITE CONTRACTOR SHALL ADHERE TO ALL FEDERAL, STATE AND LOCAL REGULATIONS, INCLUDING NOTIFICATION REQUIREMENTS FOR BOTH THE TOWN OF WELLESLEY FIRE DEPARTMENT AND LOCAL ABUTTERS. ADDITIONALLY, PRIOR TO ANY LEDGE REMOVAL, THE TOWN OF WELLESLEY ENGINEERING DEPARTMENT SHALL BE INFORMED OFF THE MANNER IN WHICH THE LEDGE WILL BE REMOVED.
- 10. PRIOR TO ANY DEWATERING, THE SITE CONTRACTOR SHALL CONTACT THE TOWN DPW AND THE DESIGN ENGINEER TO ENSURE PROPER LOCATION/FUNCTIONING OF THE DEWATERING SYSTEM.
- 11. THE CONCRETE WASHOUT AREA SHALL BE USED BY THE CONCRETE TRUCKS INVOLVED IN THE BUILDING FOUNDATION WORK. THE DESIGNATED AREA SHALL CONSIST OF A BEST MANAGEMENT PRACTICE FOR CONCRETE WASHOUTS AND SHALL BE USED TO CONTAIN OR TREAT THESE CONCRETE MATERIALS.
- 12. ALL CONSTRUCTION ACTIVITY ON SITE INCLUDING CONTRACTOR PARKING AND DELIVERIES SHALL BE RESTRICTED TO THE HOURS OF 7AM-7PM MONDAY THROUGH FRIDAY, AND 8AM TO 7PM ON SATURDAY. NO WORK OR DELIVERIES SHALL TAKE PLACE ON SUNDAY OR REGULAR HOLIDAYS.
- 13. THE RECORD CONTRACTOR AND ALL RELATED SUBS ARE TO UTILIZE THE APPROVED TRUCK ROUTE FOR REMOVING BLAST ROCK OR OTHER FILL OR DEBRIS FROM THE SITE.



### Project Summary and Milestones

- May 2021 LHR Permitting and install and inspect tree protection and erosion controls.
- June 2021 Drill Geothermal Wells and prep for piping and manifolds
- July 2021 Excavate House and Geothermal Wells for piping, footings, and other site work
- August 2021 Prepare and install foundation and backfill as well as infiltration System #2
- September 2021 Framing of house, continues through to February 2022
- March 2022 Windows, Doors, and Roof Installed, Infiltration System #1 Installed
- April 2022 Subcontractor Rough Subs and Hardscape Construction continues through to July 2022
- August 2022 Pool Install and Plastering of Home
- September 2022 Start of Landscaping and Interior Finishes continues through to December 2022
- Home is completed January 2023 for occupancy, estimated build duration of 19 months.



#### PLAN NOTES

- THE UNDERGROUND UTILITY LOCATIONS SHOWN HEREON ARE BASED ON
   INFORMATION PROVIDED BY THE TOWN AND FIELD SKETCHES AND SHALL BE
  CONSIDERED APPROXIMATE, FURTHERMORE, THE TOTAL EXTENT OF THE
  UNDERGROUND UTILITIES IS UNKNOWN.
- 2. FOR ADDITIONAL INFORMATION REGARDING THE PROPOSED HOUSE SHOWN HEREON REFER TO THE LATEST ARCHITECTURAL PLANS PREPARED BY CHRISTOPHER HALL ARCHITECTS. INC.
- 3. FOR ADDITIONAL INFORMATION REGARDING THE PROPOSED LANDSCAPE FEATURES AND GRADING SHOWN HEREON REFER TO THE LATEST LANDSCAPE DESIGN PLANS PREPARED BY GREGORY LOMBARDI DESIGN.
- 4. UNLESS OTHERWISE NOTED HEREON, ALL CONSTRUCTION METHODS AND INSPECTIONS SHALL COMPLY WITH THIS PLAN AND ANY APPROVAL CONDITIONS OF THE TOWN OF WELLESLEY AND ANY AND ALL OTHER STANDARDS OR REQUIREMENTS OF ANY AND AL PUBLIC OR PRIVATE UTILITY AGENCIES OR COMPANIES.
- 5. A MINIMUM OF TWO WEEKS PRIOR TO CONSTRUCTION, THE RECORD CONTRACTOR SHALL MEET WITH GREGORY LOMBARDI DESIGN, CHRISTOPHER HALL ARCHITECTS, INC. AND METROWEST TO REVIEW THE APPROVED DESIGN PLANS AND DISCUSS CONSTRUCTION STANDARDS, REQUIREMENTS, INSPECTIONS AND SCHEDULING.
- 6. ONE WEEK PRIOR TO INFRASTRUCTURE CONSTRUCTION THE BUILDING DEPARTMENT, WATER DEPARTMENT, AND DEPARTMENT OF PUBLIC WORKS SHALL BE NOTIFIED IN WRITING OF THE CONSTRUCTION COMMENCEMENT DATE AND SCHEDULE,
- 7. THE RECORD CONTRACTOR SHALL NOTIFY METROWEST A MINIMUM OF 72 HOURS BEFORE EACH CONSTRUCTION PHASE (I.E. FOUNDATION EXCAVATION, SEPTIC INSTALLATION, DRAINAGE INSTALLATION, ETC.)
- THE RECORD CONTRACTOR SHALL CONTACT DIG-SAFE 72 HOURS PRIOR TO THE START OF ANY WORK ON THE PROJECT SITE.
- 9. IF LEDGE IS ENCOUNTERED DURING THE PROPOSED SITEWORK, THE SITE CONTRACTOR CAN REMOVE THE LEDGE BY EITHER HAMMERING OR BILASTING, PRIOR TO THE USE OF ANY BLASTING MATERIALS, THE SITE CONTRACTOR SHALL ADHERE TO ALL FEDERAL, STATE AND LOCAL REGULATIONS, INCLUDING NOTIFICATION REQUIREMENTS FOR BOTH THE TOWN OF WELLESLEY FIRE DEPARTMENT AND LOCAL ABUTTERS. ADDITIONALLY, PRIOR TO ANY LEDGE REMOVAL, THE TOWN OF WELLESLEY ENGINEERING DEPARTMENT SHALL BE INFORMED OFF THE MANNER IN WHICH THE LEDGE WILL BE REMOVED.
- 10. PRIOR TO ANY DEWATERING, THE SITE CONTRACTOR SHALL CONTACT THE TOWN DPW AND THE DESIGN ENGINEER TO ENSURE PROPER LOCATION/FUNCTIONING OF THE DEWATERING SYSTEM.
- 11. THE CONCRETE WASHOUT AREA SHALL BE USED BY THE CONCRETE TRUCKS INVOLVED IN THE BUILDING FOUNDATION WORK. THE DESIGNATED AREA SHALL CONSIST OF A BEST MANAGEMENT PRACTICE FOR CONCRETE WASHOUTS AND SHALL BE USED TO CONTAIN OR TREAT THESE CONCRETE MATERIALS.
- 12. ALL CONSTRUCTION ACTIVITY ON SITE INCLUDING CONTRACTOR PARKING AND DELIVERIES SHALL BE RESTRICTED TO THE HOURS OF 7AM-7PM MONDAY THROUGH FRIDAY, AND 8AM TO 7PM ON SATURDAY. NO WORK OR DELIVERIES SHALL TAKE PLACE ON SUNDAY OR REGULAR HOLIDAYS.
- 13. THE RECORD CONTRACTOR AND ALL RELATED SUBS ARE TO UTILIZE THE APPROVED TRUCK ROUTE FOR REMOVING BLAST ROCK OR OTHER FILL OR DEBRIS FROM THE SITE.

## 206 WINDING RIVER ROAD WELLESLEY, MA

#### GENERAL NOTES:

- Contractor shall secure all permits and approvals required from all jurisdictions regulating this project and site.
- The Contractor shall excise extreme care in excavating and working near existing utilities. The Contractor should verify the location and condition of all utilities and shall be responsible for all damages.

  3. Contractor is responsible for all damage due to operations.
- 3. Contractor is responsible for all damage due to operations inside and outside the Limit of Work. Any areas outside the Limit of Work that are disturbed shall be restored to their original condition at no cost to the Owner. Contractor shall meet line and grade of existing conditions at Limit of Work.
  4. All points of construction ingress and egress shall be protected to prevent tracking of debris onto public ways. Any debris on public ways originating from the job site shall be cleaned by the Contractor at no additional cost to the Owner.
  5. Before any shrubs are removed the Contractor shall arrange a conference on site with the Landscape Architect to identify shrubs which are to be removed, as well as those which are to be protected. Do not begin clearing without a clear understanding of existing vegetation to be preserved.
  6. All items requiring removal shall be removed to full depth to include base material and footings or foundations as applicable, and legally disposed of off-site by the Contractor or reused as directed by the Owner.
  7. Contractor shall strip and stockpile existing planting soil to
- 7. Contractor shall strip and stockpile existing planting soil to full depth within the Limit of Work. Loam or planting soil shall not be removed from the site without the Owner's approval. 8. At all locations where existing pavement abuts new construction, the edge of the existing pavement shall be sawout to a clean, smooth edge.
- 9. Storage areas for the Contractor's equipment and materials shall be located within the Limit of Work and/or staging area and shall be approved by the Landscape Architect.
  10. Erosion control shall be installed on all slopes 3:1 or greater within 48 hours after grading is complete. Install and secure Tensar North American Green BioNet Short-Term Biodegradable Straw Blanket or approved equal per manufacturer's recommendation.



GREGORY LOMBARDI DESIGN, INC.

2235 Massachusetts Avenue Cambridge, Massachusetts 02140 Phone 617.492.2808 Fax 617.492.2904

FOR PE	RMIT	TING	ONL	Υ

NOT FOR CONSTRUCTION

 Date:
 Scale:

 08 MARCH 2021
 1/16" = 1'-0" 0
 16"

 Project No.:
 Drawing by:
 Checked by:

 20045
 MP
 MG/TSo

CONSTRUCTION MANAGEMENT PLAN

L0.01

