



Corporate
703 Hebron Avenue, Floor 3, Glastonbury, CT 06033
p: 1.860.760.0046 • f: 1.888.958.1393 • www.clearspan.com



Customer ID: 9143865
Quote Number: 1126962

QUOTE

Sourcewell Contract #: 071223-CSS
110822-CSS
Page: 1 of 2

Quote To:

WELLESLEY RECREATION DEPARTMENT
21 LAUREL AVE
WELLESLEY MA 02481-7513
UNITED STATES

Phone: 6175152055

Sales Person: BRAD WILLIAMS
Office Phone: 800-603-4445 x1241
BWILLIAMS@CLEARSPAN.COM

Ship To:

WELLESLEY RECREATION DEPARTMENT
21 LAUREL AVE

WELLESLEY, MA 02481-7513

Date: 5/28/2024 Valid for 10 Days

Quote Total 514,924.15

USD

Line	Part	Description	Expected Qty	Unit Price	Ext. Price
1	100109	70W BY 120L BEAM BUILDING - FULLY ENCLOSED W 20' EAVE AND 4:12 PITCH 30 YEAR WARRANTY ROOF	1.00	161,136.00	161,136.00
2	700011	CUSTOM BEAM DESIGN AND ENGINEERING BUILDING	1.00	3,750.00	3,750.00
3	115670FK	36"X80" LH OUTSWING WALK-IN DOOR KIT (FABRIC BLDG)	3.00	1,285.95	3,857.85
----- Kit Components -----					
	Kit Seq.	Part Number	Description	Qty Per	
	3.001	115670	36"X80" COMMERCIAL	1.00	
	3.002	115745	36" SINGLE DOOR	1.00	
6	115779N	12X12 DURACOIL DOOR - CHAIN HOIST, INSTALLED ESTIMATED	2.00	12,000.00	24,000.00
7	700016	FOUNDATION ENGINEERING-BEAM GEOTECH BY CUSTOMER	1.00	4,500.00	4,500.00
8	100106	HELICAL PILE FOUNDATION MATERIALS ESTIMATE	1.00	58,000.00	58,000.00
9	700007	PREVAILING WAGE RATE INSTALLATION BUILDING	1.00	135,586.00	135,586.00

Proposal reflects Sourcewell Pricing. Only available through the purchasing CoOp. PO must state Sourcewell contract # to qualify.



Corporate
703 Hebron Avenue, Floor 3, Glastonbury, CT 06033
p: 1.860.760.0046 • f: 1.888.958.1393 • www.clearspan.com



Customer ID: 9143865
Quote Number: 1126962

QUOTE

Sourcewell Contract #: 071223-CSS
110822-CSS
Page: 2 of 2

Installation estimate for a fabric clad beam building 70x120. There will be 7 frames with closed end walls and side walls. The foundation is expected to be at grade. The subsurface is expected to be suitable soil for driving our helical anchors. No concrete work is to be performed by our crew.

Installation Assumptions: Full site access for crew and equipment, Open site free from obstructions, No foundation work included in estimate, Sufficient room on site to unload and stage materials, Prevailing wage rate of \$89.02/hr expected.

10	700007	PREVAILING WAGE RATE INSTALLATION	1.00	102,200.00	102,200.00
		HELICAL FOUNDATION			

QUOTE - Miscellaneous Charge -

Description	Ext. Price
1.) Freight	21,894.30

Please Note:

**Additional Sales Tax will apply for materials and installation if the project is not tax exempt.*

**Freight Rate shown is estimated. Buyer is responsible for final freight charges that are calculated at time of shipment*

**Anchor Hardware not included for Designed and Engineered Structures unless listed on the quote. Customer may provide the anchor bolts or ClearSpan will quote them once engineering is completed*

Lines Total	493,029.85
Line Miscellaneous Charges	0.00
Quote Miscellaneous Charges	21,894.30
Quote Total	514,924.15