



July 15, 2025

Mr. Chris Ridge  
Wellesley College – Facilities Management  
300 Central Street  
Wellesley, MA 02481

RE: Hydrant Flow Test

Dear Mr. Ridge,

We performed a hydrant flow test today July 15, 2025 at the Dower Lot.

Test Date: 07/15/25  
Start Time: 8:00 AM Completion: 8:30 AM

Gauge hydrant located on College Road at Christmas Tree Ally.  
The flow hydrant located on College Road across from the Dower Lot.  
Flow devices used were (2) 2 ½" Hydro Flow Model II Hose Monster with 2" Petotless Nozzles.

Static Pressure 75 PSI  
Residual Pressure 70 PSI  
Total Flow 1,358 GPM

Available at 20 PSI Residual – 4,957 GPM

Should you require any additional information, please do not hesitate to contact me.

Very truly yours,  
BEST AUTOMATIC SPRINKLER CORP.

A handwritten signature in dark ink, appearing to read "Jeffrey A. Ferguson", is written over the company name.

Jeffrey A. Ferguson, CET  
Project Manager